

Date 02/03/2016

Revision Record	
1	Initial Design
2	Revised Design
3	Final Design

PURPOSE AND SCOPE

The Register of Regulated Dams provides a consolidated list of regulated dams across the OGC gasfield and under development.

The following types of dams are detailed:

- CSG Water Aggregation,
- Exploration and Appraisal,
- Regional Storage & Infield Storage
- Compression Facilities Oily Water & Process Ponds
- RO Reject & Concentrated Brine and
- WTP Process Ponds

(defined as dams required for water treatment and management: i.e. Sedimentation, Clean in Place (CIP) & Treated Water)

This Register of Regulated Dams provides a consolidated document containing all relevant information required under the Conditions of QGC's Environmental Authorities for resource activities (other than a mining activity).

This register requires that all existing regulated dams (significant or high hazard dams, including dams where design plans or hazard category assessments have been submitted to DEHP) be catalogued within the register and provided to the administering authority upon request.

[illegible]

Document Explanatory Notes

CONTENTS

Pond Location	Footprint Area	Design Storage Allowance
Pond Name	Surface Area @ MOL	Pond Tag Identifier
Tenement	Pond Dimensions	Construction Certification Date
Short and Long Term Purposes	Max. Storage Volume @ MOL	Certifier Details
Construction Status	Pond Crest Volume	Gauge Reading - 1 Nov
Operational Status	Spillway Crest Volume	Pond Volume - 1 Nov
Date of Entry	Max. Pond Depth	Dates of Inspection (storage)
Pond Liner Details	Pond Crest Level	Dates of Inspection Report
Pond Seepage Detection System	Max Operating Level	Dates of Inspection (seepage)
Hazard Category	Mandatory Reporting Level	Dam Water Quality - 1 Nov
	Spillway Crest Level	Name, date & ref# of Design Plan

Information Management

QGC has prepared the data in the attached Register with the most recent and up to date information available at the time of publication.

QGC is committed to a continued process to review, verify and update the data in the attached register to ensure consistency with current operations and continue to progress works to verify and collect outstanding information for population into the register.

Water Quality

QGC inputs and retains all pond water quality sampling and analysis records in an internal database management system using Envirosys software. The QGC Envirosys Database is an externally provided data management system produced by SRA Information Technology. Pond Water Quality results can be accessed and reported by request from QGC.

Certification

I, sch4m4(6) Da, acting as a delegate of the QGC chief executive officer, have reviewed this Register of Regulated Dams and hereby approve all entries.

sch4p4(6) Personal information

Signature: _____

Date: 13/03/2017

Name: sch4p4(6) Pers

Position: Waters Operation Manager

Pond Location	Pond Name	Tenement	Longitude GD44	Latitude GD44	Purpose	Storage Contents	Construction Status	Operational Status	Date of Entry into Register	Pond Liner Details	Leakage Detection System	LDS Collection Pump Location	Consequence Category	Pond Footprint Area	Pond Surface Area (MCL)	Pond Dimensions L x W	Maximum Storage Volume to MCL	Pond Crest Volume	Spillway Crest Volume	Maximum Pond Depth	Pond Crest Level (AMSL)	Maximum Operating Level (MOL) (AMSL)	Mandatory Reporting Level (AMSL)	Spillway Crest Level (AMSL)	Design Storage Allowance (MOL - Spillway)	Pond Tag Identifier	Pond Construction Certification	Name and Qualifications of Construction Certifier	Gauge Reading at 1 New + Under MCL	Dates of Inspection of Available Storage Capacity at 1 New	Dates of Inspection of (Structural & Operational) Allowance		
Development Area									(Rev Number)					ha	ha	m	M	M	M	M	m	m	m	m	m	m		Date			Date	Date	
Central	Berwynside South Pond 4 Extension	PL 201	150.3198	-26.8530	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	Clay	VWPLs, Monitoring Bore and SPs	NA	High	11.7	9.27	610 x 220	368	434	387	5.80	303.30	302.6	302.7	302.80	0.20	18.65	QCLNG-B801-WSU-420001	1/12/2010	Goldier Associates (PFIC)		N/A	20/10/2016	20/10/2016
Central	Berwynside South Pond 4	PL 201	150.3198	-26.8530	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	Clay			High	105.9	95.1	1450 x 1050	4002	5447	4096	8.30	303.30	301.8	302	302.30	0.50	594.00	QCLNG-B801-WSU-420001	1/12/2010	Goldier Associates (PFIC)		yes	20/10/2016	20/10/2016
Central	Wendell PCS Pond F03	PL 201	150.2981	-26.8777	Oil Water/Flap	Oil Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	6.39	4.4	311 X 254	160.10	201.5	182.78	5.60	321.40	320.5	320.7	321.00	0.50	22.68	QCLNG-B801-WSU-400003	5/02/2010	Goldier Associates (PFIC)		yes	20/10/2016	20/10/2016
Central	CPS Pond 1	PL247	150.2499	-26.7023	Evaporation	Evaporation	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	8.47	5.9	332 x 369	269.80	352.5	300.19	7.07	357.14	355.81	356.01	356.31	0.50	30.29	QCLNG-B807-WSU-410001	5/10/2009	Goldier Associates (PFIC)		yes	27/10/2016	27/10/2016
Central	CPS Pond 2 Cell 1	PL247	150.2512	-26.7030	Evaporation	Evaporation	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	16.16	5.57	280 x 311	223.40	317.73	245.95	7.40	339.30	337.6	337.8	338.1	0.50	22.55	QCLNG-B807-WSU-410002	24/12/2010	Goldier Associates (PFIC)		yes	27/10/2016	27/10/2016
Central	CPS Pond 2 Cell 2	PL247	150.2484	-26.7027	Evaporation	Evaporation	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant		5.53	251 x 339.5	225.40	326	255.2	7.11	339.30	337.6	337.8	338.1	0.50	29.80	QCLNG-B807-WSU-410003	24/12/2010	Goldier Associates (PFIC)		yes	27/10/2016	27/10/2016
Central	Glen Eden Pond	PL 247	150.3057	-26.7378	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	5.2	3.5	284 x 378	115.30	172	133	5.00	320.00	318.45	318.61	318.95	0.46	17.70	QCLNG-B807-WSU-420004	5/02/2010	Goldier Associates (PFIC)		yes	27/10/2016	27/10/2016
Central	Kemps Large Pond	PL 180	150.4477	-26.9531	Raw Water	Raw Water	Completed	Operational	Rev 0 December 2009	Clay	VWPLs and SPs	NA	High	89.7	74.96	1180 x 700	2001	2234	2661	8.00	307.70	306.15	306.65	307.00	0.85	660.00	QCLNG-B802-WSU-420001	No construction certification available.	No construction certification available	yes	18/10/2016	18/10/2016	
Central	Pond	PL 180	150.3803	-26.9569	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	3.91	2.26	191 x 192	114.80	156.09	128.5	8.81	306.50	304.77	305.02	305.37	0.60	13.70	QCLNG-B806-WSU-420001	25/08/2015	Goldier Associates (PFIC)		yes	18/10/2016	18/10/2016
Central	Pond 1	PL 228	150.4872	-26.9571	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	Clay	VWPLs	NA	High	82	68.39	800 x 830	5158	6163	8398	12.81	320.75	319.3	319.39	319.65	0.35	240.00	QCLNG-B802-WSU-420008	9/02/2011	Goldier Associates (PFIC)		yes	19/10/2016	19/10/2016
Central	Pond 2	PL 228	150.4720	-26.9572	Concentrated Brine Storage	Concentrated Brine	Completed	Operational	Rev 06 - November 2011	Multiple geosynthetic liner system	LDS	internal	High	23.2	16.16	605 x 638	1266	1594	1438	12.6	320.70	318.75	319.45	319.77	1	165	QCLNG-B802-WSB-470009	24/04/2015	Goldier Associates (PFIC)		yes	19/10/2016	19/10/2016
Central	Pond 3 (to be updated with as-constructed data)	PL 228	150.4756	-26.9576	Concentrated Brine Storage	Concentrated Brine	Design Completed. Construction in progress	In Progress	Rev 06 - November 2011	Multiple geosynthetic liner system	LDS	internal	High	20.6	17.7	610 x 340	1046.0	1407	1242	9.9	320.75	318.75	319.45	319.83	1	196	QCLNG-B802-WSB-470010	Pond construction not yet complete	Design plan certified by EEE (PFIC)	yes	Not Inspected (under construction)	Not Inspected (under construction)	
Central	Pond 4	PL 228	150.4788	-26.9567	RO Reject Storage	RO Reject	Completed	Operational	Rev 06 - November 2011	Dual HDPE	LDS	internal primary/external secondary	High	19	13.6	463 x 359	731.0	1028	878	9.3	320.75	318.75	319.45	319.79	1	145	QCLNG-B802-WSB-470011	28/04/2015	Goldier Associates (PFIC)		yes	19/10/2016	19/10/2016
Central	Pond 5	PL 228	150.4800	-26.9506	CSG Water Aggregation	Raw Water	Completed	Operational	Rev 06 - November 2011	HDPE	LDS	external	High	39.4	30.2	520 x 786	2322	2561.3	2335.7	10.70	320.50	319.04	319.44	319.74	0.70	213.70	QCLNG-B802-WSU-420012	6/05/2015	Goldier Associates (PFIC)		yes	17/10/2016	17/10/2016
Central	Pond 1	PL 180	150.4648	-26.9516	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	Clay	VWPLs and SPs	NA	High	124.21	110.76	1510 x 850	3759	5661	4377	10.00	313.00	311.3	311.4	311.70	0.40	458.00	QCLNG-B802-WSU-420002	5/02/2010	Goldier Associates (PFIC)		yes	19/10/2016	19/10/2016
Central	Pond	PL 458	150.3566	-26.7099	Raw Water Storage	Raw Water	Completed	Operational	Rev 8 July 2013	HDPE	LDS	internal	Significant	9.48	5.94	318 x 352	224	329	305	6.80	326.30	324.6	324.9	325.30	0.70	41.00	QCLNG-B803-WSU-420001	25/08/2015	Goldier Associates (PFIC)		yes	27/10/2016	27/10/2016
North	Woolabee Creek Pond 3 Cell 1	PL 276	149.7193	-26.2756	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	29.9	3.08	168 x 303	81.00	163.5	9.40	338.00	334.5	336.1	337.00	2.50	76.50	QCLNG-B824-WSU-420005	24/6/2008 & 6/11/2014	Goldier Associates (PFIC)		yes	25/10/2016	25/10/2016	
North	Woolabee Creek Pond 3 Cell 2	PL 276	149.7208	-26.2773	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant		4.32	191 x 395	214.00	816.05	209.6	9.30	338.00	336.9	-	336.90	0.10	4.30		QCLNG-B824-WSU-420002		Goldier Associates (PFIC)		yes	25/10/2016
North	Woolabee Creek Pond 3 Cell 3	PL 276	149.7219	-26.2785	Raw Water Storage	Raw Water	Completed	Operational	Rev 0 December 2009	HDPE	LDS	external	Significant	5.58	283 x 308.5	388.00	281.6	10.30	338.00	336.9	-	336.80	0.10	5.70	QCLNG-B824-WSU-420003		Goldier Associates (PFIC)		yes	25/10/2016	25/10/2016		
North	NWTP Pond 1 - Clarified Raw Water	PL 276	149.7179	-26.2677	CSG Water Aggregation	Raw Water	Completed	Operational	Rev 7 July 2012	Dual HDPE	LDS	internal	High	31.8	27.8	550 x 590	1235	1707	1408	14.4	338.8	336.49	336.9	337.3	0.87	173	QCLNG-B824-CIV-GAD-191004	10/05/2014	Carling (PFIC)		yes	25/10/2016	25/10/2016
North	NWTP Pond 3 - RO Reject	PL 276	149.7100	-26.3655	RO Reject Storage	RO Reject	Completed	Operational	Rev 7 July 2012	Dual HDPE	LDS	internal	High	13.7	11.9	380 x 250	663	842	737	14.6	340.8	338.9	339.4	338.6	0.7	74	QCLNG-B824-CIV-GAD-191004	6/09/2014	Carling (PFIC)		yes	25/10/2016	25/10/2016
North	NWTP Pond 4 - Conc. Brine	PL 276	149.7036	-26.2700	Concentrated Brine Storage	Concentrated Brine	Completed	Operational	Rev 7 July 2012	Multiple geosynthetic liner system	LDS	internal	High	32.4	22.6	670 x 450	1177	1542	1347	10.8	341	339.1	339.5	340	0.9	170	QCLNG-B824-CIV-GAD-191004	17/03/2015	Goldier Associates (PFIC)		yes	25/10/2016	25/10/2016
North	NWTP Pond 4 - Spent IX	PL 276	149.7036	-26.2700	Spent IX Storage	Spent IX	Completed	Operational	Rev 7 July 2012	Multiple geosynthetic liner system	LDS	internal	High	32.4	5.4	670 x 450	255.4	340	300.1	10.5	341	339.2	339.55	340	0.8	44.7	QCLNG-B824-CIV-GAD-191004	17/03/2015	Goldier Associates (PFIC)		yes	25/10/2016	25/10/2016
North	NWTP Pond 5 - Sediment	PL 276	149.7121	-26.2629	Sedimentation Pond	Raw Water	Completed	Operational	Rev 7 July 2012	Dual HDPE	LDS	internal	High	7.5	5.02	240 x 240	224.3	330	263	11.5	340.8	338.85	339.39	339.57	0.72	38.7	QCLNG-B824-CIV-GAD-191004	4/08/2014	Carling (PFIC)		yes	25/10/2016	25/10/2016
North	Polaris Pond	PL 398	149.8144	-26.1188	Raw Water Storage	Raw Water	Completed	Operational	Rev 8 July 2013	HDPE	LDS	internal	Significant	16.5	12.5	419 x 408	591	788.69	666.7	7.59	264.49	262.95	263.25	263.55	0.60	76.90	QCLNG-B808-WSU-420001	25/08/2015	Goldier Associates (PFIC)		yes	18/10/2016	18/10/2016
North	Pond	PL 506	149.7006	-25.9637	Appraisal	Raw Water	Completed	Operational	Rev 8 July 2013	HDPE	LDS	internal	Significant	7.3	5.02	335 x 209	159.83	249.2	195.63	5.66	237.30	235.26	236	236.30	0.70	35.80	QCLNG-B803-WSU-420001	19/01/2016	Goldier Associates (PFIC)		yes	17/10/2016	17/10/2016
North	Pond	PL 401	149.7100	-26.0906	Appraisal	Raw Water	Completed	Operational	Rev 9 November 2013	HDPE	LDS	internal	Significant	12.64	9.56	366 x 326	507.25	655.86	558.35	9.21	307.44	305.9	306.2	306.44	0.54	51.10	QCLNG-B809-WSU-420001	18/01/2016	Goldier Associates (PFIC)		yes	18/10/2016	18/10/2016
North	Pond	PL 505	149.4661	-26.0778	Appraisal	Raw Water	Completed	Operational	Rev 9 November 2013	HDPE	LDS	internal	Significant	7.93	5.04	387 x 302	238	318.07	268.8	7.92	279.22	277.7	278	278.30	0.60	30.80	QCLNG-B808-WSU-420005	19/01/2016	Goldier Associates (PFIC)				

Pond Location	Pond Name	Date of inspection reports submission	Date of Design Plan	Reference # of Design Plan	Name and Qualifications of Design Certifier	Name of Design plan
Development Area		Date				
Central	Berneydale South Pond 4 Extension	TBC	1/12/2009	BWS-C-RPT-002 RevC	No design certification available	Berneydale South, Pond 4 Pond Upgrade - Design Report
Central	Berneydale South Pond 4	TBC	1/12/2009	BWS-C-RPT-002 RevC	No design certification available	Berneydale South, Pond 4 Pond Upgrade - Design Report
Central	Windfall PCS Pond F03	TBC	24/02/2010	087635008 004 RevD 1500 (D11 C-RPT- 001_3)	No design certification available	Project 014, Windfall Pond Companion Station Pond 001- 004
Central	CPS Pond 1	TBC	7/08/2009	087635008 1000 0101 (D11 RevD 011a- C-RPT-001_3)	Goldier Associates RPFQ	Report 014a Companion Pond Station Station Pond 1 Engineering Design Report
Central	CPS Pond 2 Cell 1	TBC	1/09/2009	087635008 1004 1000 RevD (REL-C- RPT-001_3)	Goldier Associates RPFQ	Companion Pond Station 2 Pond (CPD) Assessment Report
Central	CPS Pond 2 Cell 2	TBC	1/09/2009	087635008 1008 R 1000 RevD (REL-C- RPT-001_3)	Goldier Associates RPFQ	Companion Pond Station 2 Pond (CPD) Assessment Report
Central	Glen Eden Pond	TBC	22/05/2009	087635008 043 R R01-001 (D11-C- RPT-001_3)	No design certification available	Project 014a Glen Eden Water Collection Pond Engineering Design Report
Central	Kempe Large Pond	TBC	30/07/2007	6581 Specification_EDITED	No design certification available	Exposition data design & specification
Central	Pond	TBC	1/01/2011	LIN-C-RPT-001_0	Goldier Associates RPFQ	Final Environmental Assessment and Design Report
Central	Pond 1	TBC	9/07/2009	087635008 146 R RevD 7000 (D11a-C- RPT-201_1)	Goldier Associates RPFQ	Project 014a, Windfall Pond Station Pond 1 Engineering Design Report
Central	Pond 2	TBC	1/08/2011	ORA-C-RPT-011_0 (107635002-008-A- RevD 100)	Goldier Associates RPFQ	Environmental Assessment and Design Report
Central	Pond 3. This is updated with as- constructed data	TBC	12/01/2016	QCLNG-RE02-ENV- RPT-00801_0 (151001- 001-RPT-0)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Pond 3 - Concentrated Brine Storage
Central	Pond 4	TBC	1/03/2011	ORA-C-RPT-005_0 (107635002-000-A- RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Storage Pond
Central	Pond 5	TBC	1/12/2010	ORA-C-RPT-001_0 (107635002-010- C-RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Storage Pond
Central	Pond 1	TBC	1/05/2008	011-076350015- 10000-RevD 0	No design certification available	Engineering Design of Exposition Pond
Central	Pond	TBC	1/01/2013	NEW-C-RPT-013_0 (108763502-013-A- RevD 1300)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Woolbee Creek Pond 1 Cell 1	TBC	1/07/2015	QCLNG-RE24-CV-RPT- 00006 RevD	Goldier Associates RPFQ	Woolbee Creek Pond Assessment Report
North	Woolbee Creek Pond 1 Cell 2	TBC	1/07/2015	QCLNG-RE24-CV-RPT- 00006 RevD	Goldier Associates RPFQ	Woolbee Creek Pond Assessment Report
North	Woolbee Creek Pond 1 Cell 3	TBC	1/07/2015	QCLNG-RE24-CV-RPT- 00006 RevD	Goldier Associates RPFQ	Woolbee Creek Pond Assessment Report
North	NWTP Pond 1 - Clarified Raw Water	TBC	23/08/2014	QCLNG-RE24-CV-RPT- 15005 RevD	Cardno RPFQ	NWTP Ponds Design Report
North	NWTP Pond 3 - RO Reject	TBC	23/08/2014	QCLNG-RE24-CV-RPT- 15001 RevD	Cardno RPFQ	NWTP Ponds Design Report
North	NWTP Pond 4 - Conc. Brine	TBC	23/08/2014	QCLNG-RE24-CV-RPT- 15001 RevD	Goldier Associates RPFQ	NWTP Ponds Design Report
North	NWTP Pond 4 - Spent Br.	TBC	23/08/2014	QCLNG-RE24-CV-RPT- 15001 RevD	Goldier Associates RPFQ	NWTP Ponds Design Report
North	NWTP Pond 5 - Sediment	TBC	23/08/2014	QCLNG-RE24-CV-RPT- 15001 RevD	Cardno RPFQ	NWTP Ponds Design Report
North	Pelagic Pond	TBC	1/10/2012	QCLNG-RE03-CV-RPT- 00001_0	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	TBC	1/12/2012	QCLNG-RE03-CV-RPT- 00006_0	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	TBC	1/08/2013	QCLNG-RE03-CV-RPT- 00004_0	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	TBC	1/08/2013	QCLNG-RE03-CV-RPT- 00004_0	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	TBC	1/08/2013	QCLNG-RE03-CV-RPT- 00004_0	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	NA	27/01/2015	QCLNG-RE03-CV-RPT- 15000_01 (151001- 001-A-RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
North	Pond	NA	27/01/2016	QCLNG-RE03-CV-RPT- 15000_01 (151001- 001-A-RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
South	Pond	TBC	1/02/2009	PRO-T-RPT-006	Goldier Associates RPFQ	Environmental Assessment and Design Report for Pond
South	Pond	TBC	1/02/2009	PRO-T-RPT-006	Goldier Associates RPFQ	Environmental Assessment and Design Report for Pond
South	Pond 1	TBC	27/10/2008	PRO-T-RPT-001 RevD	Goldier Associates RPFQ	Environmental Assessment and Design Report for Pond
South	Pond	TBC	1/02/2011	REY-C-RPT-003_0	Goldier Associates RPFQ	Final Environmental Assessment and Design Report
South	Kempe East Pond	TBC	1/02/2011	KES-C-RPT-001_0	Goldier Associates RPFQ	Kempe East Storage Pond Environmental Assessment and Design Report
South	Pond	TBC	1/12/2010	JTN-C-RPT-002_0	Goldier Associates RPFQ	Storage Pond Environmental Assessment and Design Report
South	Pond	TBC	1/03/2013	000005_0 (127635006-008-A- RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
South	Broadwater	TBC	1/09/2012	000005_0 (127635006-008-A- RevD 100)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond
South	Glendower Pond	TBC	1/06/2012	ORA-C-RPT-001_0 (107635002-011-B- RevD 1000)	Goldier Associates RPFQ	ENVIRONMENTAL ASSESSMENT AND DESIGN REPORT Approval Regional Water Storage Pond

NOTES:
 * Woolbee Creek Pond 1 cells 2 & 3 are operating as a single pond. The rev
 - Latitude & Longitude = Approximate centre of pond
 - Pond Footprint Area = Area inside toe of external embankment
 - Pond Dimensions = Average length & breadth (up the Toot)
 - Maximum Pond Depth = Lowest Floor RL to Pond Crest Height
 - Current Volume at 0.9m = Based on stage readings and storage rat
 - Leakage detection and recovery system (LDRS) generally comprises under